



WATER HEATER START-UP REPORT

Date: _____

Model Number: _____

Serial Number: _____

Installation Site Name: _____

Installation Site Address: _____

Unit Number: _____

Service Provider: _____

Phone: _____

Venting

PVC/CPVC: _____ Size 4" ☐ or 6" ☐ Direct Vent or Power Vent: _____

If Direct Vented are Terminations on the Same Wall?: Yes ☐ No ☐

Horizontal ☐ or Vertical ☐

Intake Number of 90's: _____ Intake Number of 45's: _____ Intake Length of Straight Pipe: _____ (ft)

Exhaust Number of 90's: _____ Exhaust Number of 45's: _____ Exhaust Length of Straight Pipe: _____ (ft)

If Direct Vented Does Intake Pitch Toward Water Heater?: Yes ☐ No ☐

If Yes is Condensate line Installed in Intake?: Yes ☐ No ☐ NOTE: Manual Page 26 Figure 17

Gas

Line Size & Material: _____ Distance from Meter to Water Heater: _____ (ft)

Static Inlet Pressure: _____ (IWC)

Running Inlet Pressure at High Input: _____ (IWC)

Manifold Pressure at High Input: _____ (IWC)

Electrical

Supply Line Voltage: _____ (V) Flame Signal Micro-Amps at High Input: _____

Check Polarity: Yes ☐ No ☐

Condensate

Line Size: _____ (Inches) Line Material: _____ Line Length: _____ (ft)

Condensate Pump: Yes ☐ No ☐

If Yes, Low Profile?: Yes ☐ No ☐

If No, is Pitch Adequate?: Yes ☐ No ☐

Neutralizer Kit: Yes ☐ No ☐

Water

Closed System: Yes ☐ No ☐

Expansion Tank: Yes ☐ No ☐

Expansion Tank Size _____ (gal).

Recirculation Loop: Yes ☐ No ☐

Water Treatment System: Yes ☐ No ☐

If water is Treated What Type of System?: _____

Tempering Valve Yes ☐ No ☐

Water Heater Temperature Set Point: _____ (°F)

Combustion

O2 High Input: _____ (%)

CO High Input: _____ (ppm)

O2 Low Input: _____ (%)

CO Low Input: _____ (ppm)